# BHRUHAT BANGALORE MAHANAGARA PALIKE

## EXTENTION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name Of Work | Establishment of RO plant children play eyuipments and open gym equipments in Kempapura and surrounding areas in ward no.07, Byatarayanapura Kodigehalli Sub Division. |
| 2 | Amount of Work Portion | 39,99,752/- |
| 3 | Estimate cost | 40.00 Lakhs |
| 4 | Name Of Contractor | M/s Executive Engineer, K.R.I.D.L |
| 5 | Agreement No. | 91/17-18 |
| 6 | No. and date Under which the work order has been issued | BBMP/EE/BTP/WO/91/17-18 Date: 02.03.2018 |
| 7 | Time limit originally fixed for completion | 60 Days |
| 8 | Date of application by the contractor for granting extension of time | — |
| 9 | Date of receipt of application in the sub-division office | — |
| 10 | Extension granted if any | - |
| | 1. Form | - |
| | 2. Form | - |
| 11 | Work Carried out by the contractor during the original period stipulated in contract | - |
| 12 | Work carried out during the first period of extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 888 Days |
| 15 | Date of recommending time limit applied for | 2.5.18 to 29-9-20 |
| 16 | Wheather the original application of contractor is enclosed | — |

| | | |
|---|---|---|
| 17 | Balance work remaining to be done | — |
| 18 | Probable time required for completion of remaining work | 29.9.20 |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | — |
| 20 | Wheather the notice as per clause has been issued | — |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Site problem existed. Less penalty may be imposed. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | para (21) may be considered |

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone